

Prop A/AA/Measure J Bond Program Tentative Construction/Project Schedule As of 12/11/08

Winter 2008/2009

Child Development Center Opens February 2009
Relocate Harris trailer to old Bomel site

Spring 2009

Work Source is relocated to old CDC Site Spring 2009 (actual date to be determined)
Complete Track & field roof top deck
Complete work on Central Plant

Summer 2009

Science & Technology Building opens June 2009
Being work on Health, Fitness, PE Building in Lot 5 area of campus
Offices and classes not being taught over the summer 09 Move into Science & Technology
Week in between summer and fall Semester all Summer school classes move to Science & Technology
Relocate Foundation to Cesar Chavez Building
Begin remodel of Cafeteria to house ASO until Student Union is complete
Work begins on Vermont Street Corridor and New Campus Entry way at NE Quad
Complete work at NE Campus

Fall 2009

Dental Tech, Nursing, Physics, Life Science & Chemistry open for classes in Sci-Tech
Begin remodel of Life Science and Chemistry for Swing Space/Modernization
Complete work on Site Utilities
Begin work on Student Union Building

Winter 2009/2010

Complete Franklin Hall Modernization
Begin Jefferson Hall Modernization
Relocate occupants of Holmes Hall & LRC to Life Science & Chemistry
Demo LRC / Construct New Student Services Building
Begin Modernization of Holmes Hall